**Name of Work**: Drilling of Borewell Providing and Installing Pump Motor and other accessories and Development of Parks and Children Play and GYM Equipment at NTI Layout, Gurudharshan Layout in Ward No. 09 Vidyaranyapura.

# First and Final Bill

## Pre-Measurement Sheet

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK:Drilling of Borewell Providing and Installing Pump Motor and other accessories and Development of Parks and Providing Children Play and Gym Equipments at NTI Layout, Gurudharshan Layout in ward no 09 (Vidyaranyapura)**

**PRE MEASUREMENT SHEET**

**FIRST AND FINAL BILL**

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Item no.01 | | Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its quality & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and direction ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | **Durga Layout** | | | | | | | | | |
| | | **4th main 1st cross road** | | | | | | | | | |
| | | | Each | 1 | | | | | | 1.00 | |
| | | | | | | | | | | | |
| | | **Gowder beedi Thindlu** | | | | | | | | | |
| | | **1st main Road** | | | | | | | | | |
| | | | Each | 1 | | | | | | 1.00 | |
| | | | | | | | | | **Total Executed Qty** | 2.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.02 | | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 0 to 50 m | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | Total Executed Qty | 100.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.03 | | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 50 to 100 m | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | Total Executed Qty | 100.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub Division
Yeshwanthpur Bangalore Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.04 | | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 100 to 150 m | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | Total Executed Qty | 100.00 | |

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.05 | | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 150 to 200 m | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | Total Executed Qty | 100.00 | |

Assistant Engineer
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

**PRE MEASUREMENT SHEET**

**FIRST AND FINAL BILL**

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Item no.06 | | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 200 to 250 m | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | Total Executed Qty | 100.00 | |

Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.07 | | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 250 to 300 m | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | Total Executed Qty | 100.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.08 | | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 300 to 350 m | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Rmtr | 1 | 50.00 | | | | | 50.00 | |
| | | | | | | | | | Total Executed Qty | 100.00 | |

Assistant Engineer
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.09 | | Supply of ISI mark 175 mm nominal bore, Plain end steel casing pipe - grade of Steel Fee 410 of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by baseic open hearth electric or basic oxygen process in random length of 5 to 7 mts both ends threaded confirming tio IS 554/1985, one end fixied with socket confirming to IS 4270:2001 and the other end with screwed pipes ISI Marking weighing 25.10Kg/mtr (Inclusive of all taxes and durties) Prices include Collar-medium duty and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | **Durga Layout** | | | | | | | | | |
| | | **4th main 1st cross road** | | | | | | | | | |
| | | | Rmtr | 1 | 70.00 | | | | | 70.00 | |
| | | | | | | | | | | | |
| | | **Gowder beedi Thindlu** | | | | | | | | | |
| | | **1st main Road** | | | | | | | | | |
| | | | Rmtr | 1 | 90.00 | | | | | 90.00 | |
| | | | | | | | | | **Total Executed Qty** | **160.00** | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.10 | | Providing 250mm dia PVC Pipe 6kg/cm etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Rmtr | 1 | 20.00 | | | | | 20.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Rmtr | 1 | 16.00 | | | | | 16.00 | |
| | | | | | | | | | Total Executed Qty | 36.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.11 | | Providing and fixing Borewell Cap & Clamp Set etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Set | 1 | | | | | | 1.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Set | 1 | | | | | | 1.00 | |
| | | | | | | | | | Total Executed Qty | 2.00 | |

Assistant Engineer
Vidyaranyapura Sub Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.12 | | Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 12.50 HP 25 stage. ATALANTA< SUGNA< CRI, KIRLOSKAR and other Equivalent Pumps etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | No | 1 | | | | | | 1.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | No | 1 | | | | | | 1.00 | |
| | | | | | | | | | Total Executed Qty | 2.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor Assistant Engineer Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.13 | | GI Pipe 50 mm'B' class etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | m | 53 | 6.00 | | | | | 318.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | m | 54 | 6.00 | | | | | 324.00 | |
| | | | | | | | | | Total Executed Qty | 642.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.14 | | Heavy Duty Collar 50 mm dia etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | No | 53 | | | | | | 53.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | No | 54 | | | | | | 54.00 | |
| | | | | | | | | | Total Executed Qty | 107.00 | |

Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.15 | | Providing non-return valve 50 mm etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | No | 1 | | | | | | 1.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | No | 1 | | | | | | 1.00 | |
| | | | | | | | | | Total Executed Qty | 2.00 | |

ASSISTANT Executive Engineer
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.16 | | Providing Gate Valve 50 mm etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | No | 5 | | | | | | 5.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | No | 5 | | | | | | 5.00 | |
| | | | | | | | | | Total Executed Qty | 10.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
South Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.17 | | Supplying and Fixing Out Door Panel up to 15 HP etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | No | 1 | | | | | | 1.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | No | 1 | | | | | | 1.00 | |
| | | | | | | | | | Total Executed Qty | 2.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor Assistant Engineer Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.18 | | Submersible Cable 1x3x6.0 Sq.mm etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | m | 2 | 328.00 | | | | | 656.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | m | 2 | 332.00 | | | | | 664.00 | |
| | | | | | | | | | Total Executed Qty | 1320.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

**PRE MEASUREMENT SHEET**

**FIRST AND FINAL BILL**

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Item no.19 | | Labour charges for erection as new /repaired submercible pumpset allong with GI pipe (32/50mm) cable (new submercible pumpset if required will be supplied by the department free of cost and released pumpset shoud be handed over to department including transportation (Each lenth =6.00) etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | L | 53 | | | | | | 53.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | L | 54 | | | | | | 54.00 | |
| | | | | | | | | | Total Executed Qty | 107.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Dasarahalli Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.20 | | Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Each | 1 | | | | | | 1.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Each | 1 | | | | | | 1.00 | |
| | | | | | | | | | Total Executed Qty | 2.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.21 | | Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A 4 core 16 Sqmm etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Mtr | 1 | 36.00 | | | | | 36.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Mtr | 1 | 34.00 | | | | | 34.00 | |
| | | | | | | | | | Total Executed Qty | 70.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor Assistant Engineer Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.22 | | Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Mtr | 1 | 36.00 | | | | | 36.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Mtr | 1 | 34.00 | | | | | 34.00 | |
| | | | | | | | | | Total Executed Qty | 70.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.23 | | Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Mtr | 1 | 36.00 | | | | | 36.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Mtr | 1 | 34.00 | | | | | 34.00 | |
| | | | | | | | | | Total Executed Qty | 70.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.24 | | Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Mtr | 1 | 4.00 | | | | | 4.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Mtr | 1 | 4.00 | | | | | 4.00 | |
| | | | | | | | | | Total Executed Qty | 8.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor Assistant Engineer Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.25 | | Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | No | 1 | | | | | | 1.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | No | 1 | | | | | | 1.00 | |
| | | | | | | | | | Total Executed Qty | 2.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor Assistant Engineer Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.26 | | Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit … The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | No | 1 | | | | | | 1.00 | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | No | 1 | | | | | | 1.00 | |
| | | | | | | | | | Total Executed Qty | 2.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor Assistant Engineer Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.27 | | Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | No | 6 | | | | | | 6.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | No | 6 | | | | | | 6.00 | |
| | | | | | | | | | Total Executed Qty | 12.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor Assistant Engineer Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.28 | | Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32Amps Group A TPN etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | No | 1 | | | | | | 1.00 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | No | 1 | | | | | | 1.00 | |
| | | | | | | | | | Total Executed Qty | 2.00 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor Assistant Engineer Assistant Executive Engineer

**PRE MEASUREMENT SHEET**

**FIRST AND FINAL BILL**

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| **Item no.29** | | **Fabricating supplying and mounting MS box made out … SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete and as per the directions of the Engineer-in-charge of the work** | | | | | | | | | |
| **Measurements taken on** | | | | | | | | | | | |
| | | **Durga Layout** | | | | | | | | | |
| | | **4th main 1st cross road** | | | | | | | | | |
| | | | Sq.cm | 2 | 120.00 | 60.00 | 60.00 | 60.00 | | 14400.00 | |
| | | | | 1 | 360.00 | 25.00 | 25.00 | 25.00 | | 9000.00 | |
| | | | | | | | | | | | |
| | | **Gowder beedi Thindlu** | | | | | | | | | |
| | | **1st main Road** | | | | | | | | | |
| | | | Sq.cm | 2 | 120.00 | 60.00 | 60.00 | 60.00 | | 14400.00 | |
| | | | | 1 | 360.00 | 25.00 | 25.00 | 25.00 | | 9000.00 | |
| | | | | | | | | | **Total Executed Qty** | **46800.00** | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.30 | | Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strata by Manual Means etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.60 | 10.80 | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.60 | 10.80 | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.60 | 10.80 | |
| | | | Cum | 1 | 20.00 | 0.60 | 0.60 | 0.60 | 0.60 | 7.20 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.60 | 10.80 | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.60 | 10.80 | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.60 | 10.80 | |
| | | | Cum | 1 | 20.00 | 0.60 | 0.60 | 0.60 | 0.60 | 7.20 | |
| | | | | | | | | | Total Executed Qty | 79.20 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.31 | | Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation etc., complete and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | **Durga Layout** | | | | | | | | | |
| | | **4th main 1st cross road** | | | | | | | | | |
| | | | Rmtr | 1 | 30.00 | | | | | 30.00 | |
| | | | Rmtr | 1 | 30.00 | | | | | 30.00 | |
| | | | Rmtr | 1 | 30.00 | | | | | 30.00 | |
| | | | Rmtr | 1 | 20.00 | | | | | 20.00 | |
| | | | | | | | | | | | |
| | | **Gowder beedi Thindlu** | | | | | | | | | |
| | | **1st main Road** | | | | | | | | | |
| | | | Rmtr | 1 | 30.00 | | | | | 30.00 | |
| | | | Rmtr | 1 | 30.00 | | | | | 30.00 | |
| | | | Rmtr | 1 | 30.00 | | | | | 30.00 | |
| | | | Rmtr | 1 | 20.00 | | | | | 20.00 | |
| | | | | | | | | | **Total Executed Qty** | **220.00** | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor Assistant Engineer Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.32 | | Filling the foundations trenches using approved sand as per drawing and technical specifications in 250mm layers, wherever necessary watering and ramming, including cost of all materials, labour complete as per specifications. and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | Durga Layout | | | | | | | | | |
| | | 4th main 1st cross road | | | | | | | | | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.20 | 3.60 | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.20 | 3.60 | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.20 | 3.60 | |
| | | | Cum | 1 | 20.00 | 0.60 | 0.60 | 0.60 | 0.20 | 2.40 | |
| | | | | | | | | | | | |
| | | Gowder beedi Thindlu | | | | | | | | | |
| | | 1st main Road | | | | | | | | | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.20 | 3.60 | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.20 | 3.60 | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.20 | 3.60 | |
| | | | Cum | 1 | 20.00 | 0.60 | 0.60 | 0.60 | 0.20 | 2.40 | |
| | | | | | | | | | Total Executed Qty | 26.40 | |

EXECUTIVE ENGINEER
Vijayaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

**PRE MEASUREMENT SHEET**

**FIRST AND FINAL BILL**

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| **Item no.33** | | **Refilling the basement and pipeline treanches with secleted available earthe for trench excavation including watering, consolidation in layers of 15 cm thick including disposing of the sunplus earth with a lead of 200 mtrs etc., complete and as per the directions of the Engineer-in-charge of the work** | | | | | | | | | |
| **Measurements taken on** | | | | | | | | | | | |
| | | **Durga Layout** | | | | | | | | | |
| | | **4th main 1st cross road** | | | | | | | | | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.40 | 7.20 | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.40 | 7.20 | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.40 | 7.20 | |
| | | | Cum | 1 | 20.00 | 0.60 | 0.60 | 0.60 | 0.40 | 4.80 | |
| | | | | | | | | | | | |
| | | **Gowder beedi Thindlu** | | | | | | | | | |
| | | **1st main Road** | | | | | | | | | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.40 | 7.20 | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.40 | 7.20 | |
| | | | Cum | 1 | 30.00 | 0.60 | 0.60 | 0.60 | 0.40 | 7.20 | |
| | | | Cum | 1 | 20.00 | 0.60 | 0.60 | 0.60 | 0.40 | 4.80 | |
| | | | | | | | | | **Total Executed Qty** | **52.80** | |
| | **GymEquipment work** | | | | | | | | | | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor Assistant Engineer Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.34 | | Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | **NTI Park** | | | | | | | | | |
| | | | Cum | 1 | 9.80 | 9.40 | 9.50 | 9.45 | 0.20 | 18.52 | |
| | | | Cum | 2 | 9.80 | 0.75 | 0.75 | 0.75 | 0.45 | 6.62 | |
| | | | Cum | 2 | 9.40 | 0.75 | 0.75 | 0.75 | 0.45 | 6.35 | |
| | | **DeshaBandu Nagar** | | | | | | | | | |
| | | | Cum | 1 | 9.50 | 9.50 | 9.50 | 9.50 | 0.20 | 18.05 | |
| | | | Cum | 2 | 9.50 | 0.75 | 0.75 | 0.75 | 0.45 | 6.41 | |
| | | | Cum | 2 | 9.50 | 0.75 | 0.75 | 0.75 | 0.45 | 6.41 | |
| | | | | | | | | | **Total Executed Qty** | **62.36** | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor

Assistant Engineer

Assistant Executive Engineer

**PRE MEASUREMENT SHEET**

**FIRST AND FINAL BILL**

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Item no.35 | | **Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work** | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | **NTI Park** | | | | | | | | | |
| | | | Cum | 2 | 9.80 | 0.60 | 0.60 | 0.60 | 0.15 | 1.76 | |
| | | | Cum | 2 | 9.40 | 0.60 | 0.60 | 0.60 | 0.15 | 1.69 | |
| | | **DeshaBandu Nagar** | | | | | | | | | |
| | | | Cum | 2 | 9.50 | 0.60 | 0.60 | 0.60 | 0.15 | 1.71 | |
| | | | Cum | 2 | 9.50 | 0.60 | 0.60 | 0.60 | 0.15 | 1.71 | |
| | | For Flagging Course | | | | | | | | | |
| | | NTI Layout | | | | | | | | | |
| | | 10th Main Road | | | | | | | | | |
| | | LHS | | | | | | | | | |
| 0 | 15 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.68 | |
| 15 | 30 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.68 | |
| 30 | 45 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.68 | |
| 45 | 50.6 | | Cum | 1 | 5.60 | 0.30 | 0.30 | 0.30 | 0.15 | 0.25 | |
| 50.6 | 56.2 | | Cum | 1 | 5.60 | 0.30 | 0.30 | 0.30 | 0.15 | 0.25 | |
| 56.2 | 71.2 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.68 | |
| 71.2 | 86.2 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.68 | |
| 86.2 | 101.2 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.68 | |
| 101.2 | 116.2 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.68 | |
| 116.2 | 131.2 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.67 | |
| 131.2 | 146.2 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.68 | |
| 146.2 | 161.7 | | Cum | 1 | 15.50 | 0.30 | 0.30 | 0.30 | 0.15 | 0.70 | |
| | | RHS | | | | | | | | | |
| 0 | 15 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.68 | |
| 15 | 22.3 | | Cum | 1 | 7.30 | 0.30 | 0.30 | 0.30 | 0.15 | 0.33 | |
| 22.3 | 36.8 | | Cum | 1 | 14.50 | 0.30 | 0.30 | 0.30 | 0.15 | 0.65 | |
| 36.8 | 45 | | Cum | 1 | 8.20 | 0.30 | 0.30 | 0.30 | 0.15 | 0.37 | |
| 45 | 49 | | Cum | 1 | 4.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.18 | |
| 49 | 57.6 | | Cum | 1 | 8.60 | 0.30 | 0.30 | 0.30 | 0.15 | 0.39 | |
| 57.6 | 66.9 | | Cum | 1 | 9.30 | 0.30 | 0.30 | 0.30 | 0.15 | 0.42 | |
| 66.9 | 81.9 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.68 | |
| 81.9 | 92.7 | | Cum | 1 | 10.80 | 0.30 | 0.30 | 0.30 | 0.15 | 0.49 | |
| 92.7 | 109.5 | | Cum | 1 | 16.80 | 0.30 | 0.30 | 0.30 | 0.15 | 0.76 | |
| 109.5 | 113.2 | | Cum | 1 | 3.70 | 0.30 | 0.30 | 0.30 | 0.15 | 0.17 | |
| 113.2 | 116.8 | No Work | Cum | 1 | 0.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.00 | |
| 116.8 | 124.6 | Road Break | Cum | 1 | 0.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.00 | |
| 124.6 | 139.6 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.68 | |

19.4.22

Contactor

Assistant Engineer

ASSISTANT EXECUTIVE ENGINEER
Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | 19.92 | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| 139.6 | 154.6 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.15 | 0.68 | |
| 154.6 | 159.2 | | Cum | 1 | 4.60 | 0.30 | 0.30 | 0.30 | 0.15 | 0.21 | |
| | | | | | | | | | Total Executed Qty | 20.80 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Contactor Assistant Engineer Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.36 | | Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | NTI Park | | | | | | | | | |
| | | | Cum | 2 | 9.70 | 0.60 | 0.60 | 0.60 | 0.45 | 5.24 | |
| | | | Cum | 2 | 9.20 | 0.60 | 0.60 | 0.60 | 0.45 | 4.97 | |
| | | | | | | | | | | | |
| | | DeshaBandu Nagar | | | | | | | | | |
| | | | Cum | 2 | 9.00 | 0.60 | 0.60 | 0.60 | 0.45 | 4.86 | |
| | | | Cum | 2 | 9.30 | 0.60 | 0.60 | 0.60 | 0.45 | 5.02 | |
| | | | | | | | | | | | |
| | | | | | | | | | Total Executed Qty | 20.09 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Pal

Contactor Assistant Engineer Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.39 | | Filling the foundations trenches using approved sand as per drawing and technical specifications in 250mm layers, wherever necessary watering and ramming, including cost of all materials, labour complete as per specifications. and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | NTI Park | | | | | | | | | |
| | | | Cum | 1 | 8.80 | 8.85 | 8.85 | 8.85 | 0.45 | 35.05 | |
| | | | | | | | | | | | |
| | | DeshaBandu Nagar | | | | | | | | | |
| | | | Cum | 1 | 9.00 | 9.30 | 9.30 | 9.30 | 0.45 | 37.67 | |
| | | | | | | | | | Total Executed Qty | 72.71 | |

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| Item no.40 | | Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | **NTI Park** | | | | | | | | | |
| | | | Cum | 1 | 8.80 | 8.85 | 8.85 | 8.85 | 0.10 | 7.79 | |
| | | | | | | | | | | | |
| | | DeshaBandu Nagar | | | | | | | | | |
| | | | Cum | 1 | 9.00 | 9.30 | 9.30 | 9.30 | 0.10 | 8.37 | |
| | | | | | | | | | | | |
| | | Flagging Course Copping Concrete | | | | | | | | | |
| | | NTI Layout | | | | | | | | | |
| | | 10th Main Road | | | | | | | | | |
| | | LHS | | | | | | | | | |
| 0 | 15 | | Cum | 2 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.60 | |
| 15 | 30 | | Cum | 2 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.60 | |
| 30 | 45 | | Cum | 2 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.60 | |
| 45 | 50.6 | | Cum | 2 | 5.60 | 0.20 | 0.20 | 0.20 | 0.10 | 0.22 | |
| 50.6 | 56.2 | No Kerb | Cum | 2 | 0.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.00 | |
| 56.2 | 71.2 | | Cum | 2 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.60 | |
| 71.2 | 86.2 | | Cum | 2 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.60 | |
| 86.2 | 101.2 | | Cum | 2 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.60 | |
| 101.2 | 116.2 | | Cum | 2 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.60 | |
| 116.2 | 131.2 | | Cum | 2 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.60 | |
| 131.2 | 146.2 | | Cum | 2 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.60 | |
| 146.2 | 161.7 | | Cum | 2 | 15.50 | 0.20 | 0.20 | 0.20 | 0.10 | 0.62 | |
| | | | | | | | | | | | |
| | | RHS | | | | | | | | | |
| 0 | 15 | | Cum | 2 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.60 | |
| 15 | 22.3 | | Cum | 2 | 7.30 | 0.20 | 0.20 | 0.20 | 0.10 | 0.29 | |
| 22.3 | 36.8 | | Cum | 2 | 14.50 | 0.20 | 0.20 | 0.20 | 0.10 | 0.58 | |
| 36.8 | 45 | | Cum | 2 | 8.20 | 0.20 | 0.20 | 0.20 | 0.10 | 0.33 | |
| 45 | 49 | | Cum | 2 | 4.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.16 | |
| 49 | 57.6 | | Cum | 2 | 8.60 | 0.20 | 0.20 | 0.20 | 0.10 | 0.34 | |
| 57.6 | 66.9 | | Cum | 2 | 9.30 | 0.20 | 0.20 | 0.20 | 0.10 | 0.37 | |
| 66.9 | 81.9 | | Cum | 2 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.60 | |
| 81.9 | 92.7 | | Cum | 2 | 10.80 | 0.20 | 0.20 | 0.20 | 0.10 | 0.43 | |
| 92.7 | 109.5 | | Cum | 2 | 16.80 | 0.20 | 0.20 | 0.20 | 0.10 | 0.67 | |
| 109.5 | 113.2 | | Cum | 2 | 3.70 | 0.20 | 0.20 | 0.20 | 0.10 | 0.15 | |
| 113.2 | 116.8 | No Work | Cum | 2 | 0.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.00 | |
| 116.8 | 124.6 | Road Break | Cum | 2 | 0.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.00 | |
| 124.6 | 139.6 | | Cum | 2 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.60 | |
| 139.6 | 154.6 | | Cum | 2 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.60 | |
| 154.6 | 159.2 | | Cum | 2 | 4.60 | 0.20 | 0.20 | 0.20 | 0.10 | 0.18 | |

28.31

Contactor

Assistant Engineer

Assistant Executive Engineer

## PRE MEASUREMENT SHEET

### FIRST AND FINAL BILL

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | | |
| | | For Kerb Pcc | | | | | | | | | |
| | | NTI Layout | | | | | | | | | |
| | | 10th Main Road | | | | | | | | | |
| | | LHS | | | | | | | | | 28-31 |
| 0 | 15 | | Cum | 1 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.30 | |
| 15 | 30 | | Cum | 1 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.30 | |
| 30 | 45 | | Cum | 1 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.30 | |
| 45 | 50.6 | | Cum | 1 | 5.60 | 0.20 | 0.20 | 0.20 | 0.10 | 0.11 | |
| 50.6 | 56.2 | No Kerb | Cum | 1 | 0.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.00 | |
| 56.2 | 71.2 | | Cum | 1 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.30 | |
| 71.2 | 86.2 | | Cum | 1 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.30 | |
| 86.2 | 101.2 | | Cum | 1 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.30 | |
| 101.2 | 116.2 | | Cum | 1 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.30 | |
| 116.2 | 131.2 | | Cum | 1 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.30 | |
| 131.2 | 146.2 | | Cum | 1 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.30 | |
| 146.2 | 161.7 | | Cum | 1 | 15.50 | 0.20 | 0.20 | 0.20 | 0.10 | 0.31 | |
| | | | | | | | | | | | |
| | | RHS | | | | | | | | | |
| 0 | 15 | | Cum | 1 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.30 | |
| 15 | 22.3 | | Cum | 1 | 7.30 | 0.20 | 0.20 | 0.20 | 0.10 | 0.15 | |
| 22.3 | 36.8 | | Cum | 1 | 14.50 | 0.20 | 0.20 | 0.20 | 0.10 | 0.29 | |
| 36.8 | 45 | | Cum | 1 | 8.20 | 0.20 | 0.20 | 0.20 | 0.10 | 0.16 | |
| 45 | 49 | | Cum | 1 | 4.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.08 | |
| 49 | 57.6 | | Cum | 1 | 8.60 | 0.20 | 0.20 | 0.20 | 0.10 | 0.17 | |
| 57.6 | 66.9 | | Cum | 1 | 9.30 | 0.20 | 0.20 | 0.20 | 0.10 | 0.19 | |
| 66.9 | 81.9 | | Cum | 1 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.30 | |
| 81.9 | 92.7 | | Cum | 1 | 10.80 | 0.20 | 0.20 | 0.20 | 0.10 | 0.22 | |
| 92.7 | 109.5 | | Cum | 1 | 16.80 | 0.20 | 0.20 | 0.20 | 0.10 | 0.34 | |
| 109.5 | 113.2 | | Cum | 1 | 3.70 | 0.20 | 0.20 | 0.20 | 0.10 | 0.07 | |
| 113.2 | 116.8 | No Work | Cum | 1 | 0.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.00 | |
| 116.8 | 124.6 | Road Break | Cum | 1 | 0.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.00 | |
| 124.6 | 139.6 | | Cum | 1 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.30 | |
| 139.6 | 154.6 | | Cum | 1 | 15.00 | 0.20 | 0.20 | 0.20 | 0.10 | 0.30 | |
| 154.6 | 159.2 | | Cum | 1 | 4.60 | 0.20 | 0.20 | 0.20 | 0.10 | 0.09 | |
| | | | | | | | | | **Total Executed Qty** | **34.39** | |

Contactor

Assistant Engineer

Assistant Executive Engineer

| PRE MEASUREMENT SHEET | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FIRST AND FINAL BILL | | | | | | | | | | | |
| Chainage | | Description of Item | Unit | No | Length | Breadth | | | Depth | Quantity | Remarks |
| From | To | | | | (m) | B1 | B2 | Avg B | (m) | | |
| E1 | | Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | **Desilt** | | | | | | | | | |
| | | **NTI Layout** | | | | | | | | | |
| | | **10th Main Road** | | | | | | | | | |
| | | LHS | | | | | | | | | |
| 0 | 15 | | Cum | 1 | 15.00 | 0.60 | 0.60 | 0.60 | 0.60 | 5.40 | |
| 15 | 30 | | Cum | 1 | 15.00 | 0.60 | 0.60 | 0.60 | 0.60 | 5.40 | |
| 30 | 45 | | Cum | 1 | 15.00 | 0.60 | 0.60 | 0.60 | 0.60 | 5.40 | |
| 45 | 50.6 | | Cum | 1 | 5.60 | 0.60 | 0.60 | 0.60 | 0.60 | 2.02 | |
| 50.6 | 56.2 | | Cum | 1 | 5.60 | 0.60 | 0.60 | 0.60 | 0.60 | 2.02 | |
| 56.2 | 71.2 | | Cum | 1 | 15.00 | 0.60 | 0.60 | 0.60 | 0.60 | 5.40 | |
| 71.2 | 86.2 | | Cum | 1 | 15.00 | 0.60 | 0.60 | 0.60 | 0.60 | 5.40 | |
| 86.2 | 101.2 | | Cum | 1 | 15.00 | 0.60 | 0.60 | 0.60 | 0.60 | 5.40 | |
| 101.2 | 116.2 | | Cum | 1 | 15.00 | 0.60 | 0.60 | 0.60 | 0.60 | 5.40 | |
| 116.2 | 131.2 | | Cum | 1 | 15.00 | 0.60 | 0.60 | 0.60 | 0.60 | 5.40 | |
| 131.2 | 146.2 | | Cum | 1 | 15.00 | 0.60 | 0.60 | 0.60 | 0.60 | 5.40 | |
| 146.2 | 161.7 | | Cum | 1 | 15.50 | 0.60 | 0.60 | 0.60 | 0.60 | 5.58 | |
| | | | | | | | | | | | |
| | | RHS | | | | | | | | | |
| 0 | 15 | | Cum | 1 | 15.00 | 0.60 | 0.60 | 0.60 | 0.60 | 5.40 | |
| 15 | 22.3 | | Cum | 1 | 7.30 | 0.60 | 0.60 | 0.60 | 0.60 | 2.63 | |
| 22.3 | 36.8 | | Cum | 1 | 14.50 | 0.60 | 0.60 | 0.60 | 0.60 | 5.22 | |
| 36.8 | 45 | | Cum | 1 | 8.20 | 0.60 | 0.60 | 0.60 | 0.60 | 2.95 | |
| 45 | 49 | | Cum | 1 | 4.00 | 0.60 | 0.60 | 0.60 | 0.60 | 1.44 | |
| 49 | 57.6 | | Cum | 1 | 8.60 | 0.60 | 0.60 | 0.60 | 0.60 | 3.10 | |
| 57.6 | 66.9 | | Cum | 1 | 9.30 | 0.60 | 0.60 | 0.60 | 0.60 | 3.35 | |
| 66.9 | 81.9 | | Cum | 1 | 15.00 | 0.60 | 0.60 | 0.60 | 0.60 | 5.40 | |
| 81.9 | 92.7 | | Cum | 1 | 10.80 | 0.60 | 0.60 | 0.60 | 0.60 | 3.89 | |
| 92.7 | 109.5 | | Cum | 1 | 16.80 | 0.60 | 0.60 | 0.60 | 0.60 | 6.05 | |
| 109.5 | 113.2 | | Cum | 1 | 3.70 | 0.60 | 0.60 | 0.60 | 0.60 | 1.33 | |
| 113.2 | 116.8 | No Work | Cum | 1 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| 116.8 | 124.6 | Road Break | Cum | 1 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| 124.6 | 139.6 | | Cum | 1 | 15.00 | 0.60 | 0.60 | 0.60 | 0.60 | 5.40 | |
| 139.6 | 154.6 | | Cum | 1 | 15.00 | 0.60 | 0.60 | 0.60 | 0.60 | 5.40 | |
| 154.6 | 159.2 | | Cum | 1 | 4.60 | 0.60 | 0.60 | 0.60 | 0.60 | 1.66 | |
| | | | | | | | | | | | |
| | | **For Flagging Course** | | | | | | | | | |
| | | **NTI Layout** | | | | | | | | | |
| | | **10th Main Road** | | | | | | | | | |
| | | **LHS** | | | | | | | | | |
| 0 | 15 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.60 | 2.70 | |
| 15 | 30 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.60 | 2.70 | |
| 30 | 45 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.60 | 2.70 | |
| 45 | 50.6 | | Cum | 1 | 5.60 | 0.30 | 0.30 | 0.30 | 0.60 | 1.01 | |

Contactor

Assistant Engineer

Assistant Executive Engineer

## PRE MEASUREMENT SHEET

### FIRST AND FINAL BILL

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 50.6 | 56.2 | | Cum | 1 | 5.60 | 0.30 | 0.30 | 0.30 | 0.60 | 1.01 | 120.53 |
| 56.2 | 71.2 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.60 | 2.70 | |
| 71.2 | 86.2 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.60 | 2.70 | |
| 86.2 | 101.2 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.60 | 2.70 | |
| 101.2 | 116.2 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.60 | 2.70 | |
| 116.2 | 131.2 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.60 | 2.70 | |
| 131.2 | 146.2 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.60 | 2.70 | |
| 146.2 | 161.7 | | Cum | 1 | 15.50 | 0.30 | 0.30 | 0.30 | 0.60 | 2.79 | |
| | | | | | | | | | | | |
| | | RHS | | | | | | | | | |
| 0 | 15 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.60 | 2.70 | |
| 15 | 22.3 | | Cum | 1 | 7.30 | 0.30 | 0.30 | 0.30 | 0.60 | 1.31 | |
| 22.3 | 36.8 | | Cum | 1 | 14.50 | 0.30 | 0.30 | 0.30 | 0.60 | 2.61 | |
| 36.8 | 45 | | Cum | 1 | 8.20 | 0.30 | 0.30 | 0.30 | 0.60 | 1.48 | |
| 45 | 49 | | Cum | 1 | 4.00 | 0.30 | 0.30 | 0.30 | 0.60 | 0.72 | |
| 49 | 57.6 | | Cum | 1 | 8.60 | 0.30 | 0.30 | 0.30 | 0.60 | 1.55 | |
| 57.6 | 66.9 | | Cum | 1 | 9.30 | 0.30 | 0.30 | 0.30 | 0.60 | 1.67 | |
| 66.9 | 81.9 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.60 | 2.70 | |
| 81.9 | 92.7 | | Cum | 1 | 10.80 | 0.30 | 0.30 | 0.30 | 0.60 | 1.94 | |
| 92.7 | 109.5 | | Cum | 1 | 16.80 | 0.30 | 0.30 | 0.30 | 0.60 | 3.02 | |
| 109.5 | 113.2 | | Cum | 1 | 3.70 | 0.30 | 0.30 | 0.30 | 0.60 | 0.67 | |
| 113.2 | 116.8 | No Work | Cum | 1 | 0.00 | 0.30 | 0.30 | 0.30 | 0.60 | 0.00 | |
| 116.8 | 124.6 | Road Break | Cum | 1 | 0.00 | 0.30 | 0.30 | 0.30 | 0.60 | 0.00 | |
| 124.6 | 139.6 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.60 | 2.70 | |
| 139.6 | 154.6 | | Cum | 1 | 15.00 | 0.30 | 0.30 | 0.30 | 0.60 | 2.70 | |
| 154.6 | 159.2 | | Cum | 1 | 4.60 | 0.30 | 0.30 | 0.30 | 0.60 | 0.83 | |
| | | | | | | | | | **Total Executed Qty** | **167.13** | |

Contactor

Assistant Engineer

Assistant Executive Engineer

**PRE MEASUREMENT SHEET**

**FIRST AND FINAL BILL**

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|
| E2 | | Removing and refixing stone slabs of drains and pointing in CM (1:3) and as per the directions of the Engineer-in-charge of the work | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | |
| | | **NTI Layout** | | | | | | | | | |
| | | **10th Main Road** | | | | | | | | | |
| | | **LHS** | | | | | | | | | |
| 3 | 12 | | Sqm | 1 | 9.00 | 1.80 | 1.80 | 1.80 | | 16.20 | |
| 18 | 27 | | Sqm | 1 | 9.00 | 1.80 | 1.80 | 1.80 | | 16.20 | |
| 32 | 43 | | Sqm | 1 | 11.00 | 1.80 | 1.80 | 1.80 | | 19.80 | |
| 45 | 48.9 | | Sqm | 1 | 3.90 | 1.80 | 1.80 | 1.80 | | 7.02 | |
| 50.6 | 55 | | Sqm | 1 | 4.40 | 1.80 | 1.80 | 1.80 | | 7.92 | |
| 59 | 69 | | Sqm | 1 | 10.00 | 1.80 | 1.80 | 1.80 | | 18.00 | |
| 73 | 84 | | Sqm | 1 | 11.00 | 1.80 | 1.80 | 1.80 | | 19.80 | |
| 87 | 99 | | Sqm | 1 | 12.00 | 1.80 | 1.80 | 1.80 | | 21.60 | |
| 103 | 114 | | Sqm | 1 | 11.00 | 1.80 | 1.80 | 1.80 | | 19.80 | |
| 117 | 128 | | Sqm | 1 | 11.00 | 1.80 | 1.80 | 1.80 | | 19.80 | |
| 133 | 143 | | Sqm | 1 | 10.00 | 1.80 | 1.80 | 1.80 | | 18.00 | |
| 148 | 159 | | Sqm | 1 | 11.00 | 1.80 | 1.80 | 1.80 | | 19.80 | |
| | | | | | | | | | | | |
| | | RHS | | | | | | | | | |
| 4 | 13 | | Sqm | 1 | 9.00 | 1.80 | 1.80 | 1.80 | | 16.20 | |
| 15 | 20 | | Sqm | 1 | 5.00 | 1.80 | 1.80 | 1.80 | | 9.00 | |
| 22.3 | 33 | | Sqm | 1 | 10.70 | 1.80 | 1.80 | 1.80 | | 19.26 | |
| 36.8 | 41 | | Sqm | 1 | 4.20 | 1.80 | 1.80 | 1.80 | | 7.56 | |
| 45 | 48 | | Sqm | 1 | 3.00 | 1.80 | 1.80 | 1.80 | | 5.40 | |
| 49 | 55 | | Sqm | 1 | 6.00 | 1.80 | 1.80 | 1.80 | | 10.80 | |
| 57.6 | 62 | | Sqm | 1 | 4.40 | 1.80 | 1.80 | 1.80 | | 7.92 | |
| 66.9 | 78 | | Sqm | 1 | 11.10 | 1.80 | 1.80 | 1.80 | | 19.98 | |
| 81.9 | 90 | | Sqm | 1 | 8.10 | 1.80 | 1.80 | 1.80 | | 14.58 | |
| 93.3 | 107 | | Sqm | 1 | 13.70 | 1.80 | 1.80 | 1.80 | | 24.66 | |
| 109.5 | 110 | | Sqm | 1 | 0.50 | 1.80 | 1.80 | 1.80 | | 0.90 | |
| 113.2 | 116.8 | No Work | Sqm | 1 | 0.00 | 1.80 | 1.80 | 1.80 | | 0.00 | |
| 116.8 | 124.6 | Road Break | Sqm | 1 | 0.00 | 1.80 | 1.80 | 1.80 | | 0.00 | |
| 126 | 137 | | Sqm | 1 | 11.00 | 1.80 | 1.80 | 1.80 | | 19.80 | |
| 139.6 | 153 | | Sqm | 1 | 13.40 | 1.80 | 1.80 | 1.80 | | 24.12 | |
| 154.6 | 158 | | Sqm | 1 | 3.40 | 1.80 | 1.80 | 1.80 | | 6.12 | |
| | | | | | | | | | **Total Executed Qty** | **390.24** | |

Contactor

Assistant Engineer

Assistant Executive Engineer